

ATTACHMENT A - SCHEDULE

ID	Task Mode	Task Name	Duration	Start	Finish	May 2024	June 2024	July 2024	August 2024
1		SEMHS BLDG. L Kitchen HVAC	71 days	Fri 5/3/24	Fri 8/9/24				
2		Bidding Advertisement Date 1	1 day	Fri 5/3/24	Fri 5/3/24				
3		Bidding Advertisement Date 2	0 days	Fri 5/10/24	Fri 5/10/24				
4		Prequalification	0 days	Thu 5/16/24	Thu 5/16/24				
5		RFI Deadline	0 days	Mon 5/27/24	Mon 5/27/24				
6		Bid Opening	0 days	Thu 5/30/24	Thu 5/30/24				
7		Board Approval	0 days	Wed 6/12/24	Wed 6/12/24				
8		Submittals	9 days	Wed 6/12/24	Mon 6/24/24				
10		Start Construction - Utility Safe-off	1 day	Mon 6/24/24	Mon 6/24/24				
9		Demo (Selective Interior, Roof)	3 days	Tue 6/25/24	Thu 6/27/24				
11		Structural Framing	4 days	Fri 6/28/24	Wed 7/3/24				
12		HVAC Curb Installation(With Curb Flashing	4 days	Thu 7/4/24	Tue 7/9/24				
13		HVAC Unit Installation	4 days	Wed 7/10/24	Mon 7/15/24				
14		Mechanical Connection	4 days	Tue 7/16/24	Fri 7/19/24				
15		AC Ceiling T-Bar Grid and Tile Installation	4 days	Tue 7/16/24	Fri 7/19/24				
16		Roofing and Sheet Metal	3 days	Mon 7/22/24	Wed 7/24/24				
17		Electrical and Plumbing Connections	4 days	Thu 7/25/24	Tue 7/30/24				
18		Testing and Balancing	3 days	Wed 7/31/24	Fri 8/2/24				
19		Punch and Final Clean	5 days	Mon 8/5/24	Fri 8/9/24				

Project: SEMHS Bldg. L Kitchen
Date: Tue 4/30/24

Task		Inactive Milestone		Start-only		Critical Split	
Split		Inactive Summary		Finish-only		Progress	
Milestone		Manual Task		External Tasks		Manual Progress	
Summary		Duration-only		External Milestone			
Project Summary		Manual Summary Rollup		Deadline			
Inactive Task		Manual Summary		Critical			